



P. O. Box 892245 • OKC, OK 73189
OFFICE: 405-735-3992 • CELL: 405-570-7881

Request For Information

Date	February 27 th , 2026
Project	Wayland Bonds 2025 HVAC
Subcontractor / Supplier	
	Address:
Manufacturer	
Spec. Section	RFI #1 Mechanical
Notes Below	
<p>Clay / Mike please see the RFI request from Hunter Mechanical below.</p> <p>Thanks</p> <ul style="list-style-type: none">• No interior condenser water piping is currently insulated. In the specs, it mentions insulation inside the building. Please confirm the only insulation necessary on piping is the exterior piping and it is to be aluminum jacketed.• Please confirm no heat trace is required on the exterior piping.• Is there glycol in the existing system?• What is the test and balance extent? The specs say all water, outside air, supply air, return air, and exhaust air are to be balanced. Will we just need to do test and balance on the water system? On the air side, will it just be the total air flow of each unit or will every grille in the building need to be balanced? If so, we will need existing as built to know exactly how many grilles there are and what their air flows need to be.• Will shop drawings of piping actual be required per the specs?	
<ol style="list-style-type: none">1. Confirmed. Only exterior pipe is to be insulated and aluminum jacketed.2. Confirmed. No heat tracing required.3. Existing system is 100% water.4. Test and balance will be required on hydronic systems and only the total airflow for each heat pump. T&B is not required for grilles.5. Shop drawings for the mechanical room piping will be required. <p>- Kaitlyn Faust SOBE 2/27/2026</p>	

Submitted By: Chris Dysart