



P. O. Box 892245 • OKC, OK 73189
OFFICE: 405-735-3992 • CELL: 405-570-7881

Request For Information

Date	February 2 nd , 2026
Project	Westmoore HS Arena HVAC Replacement
Subcontractor / Supplier	
	Address:
Manufacturer	
Spec. Section	RFI #4 Mechanical
Notes Below	
Clay / Mike please see the RFI request below. Note 8, on drawing M201, reads to connect the new plenum to the return grill on the inside wall. After the site visit, we realized the existing ductwork runs above a hard lid ceiling. The ceiling will have to be cut out to access the ductwork. Is it acceptable to replace the plenum through the wall that is accessible and replace the return grilles with new and keep the existing ductwork above that hard lid ceiling? Thanks Salas O' Brien response: Yes that is acceptable. Dwayne Gordon 02/02/26	

Submitted By: Chris Dysart